

Copythorne Parish Council - Tuesday December 10th 2019

Item 18 - Councillor's Reports

Updated Project Sheet for Telephone Boxes (as at w/e Dec 7th 2019) - Cllr. Graham Chillcott

Activity	Week Ending	7th Sept	14th Sept	21st Sept	28th Sept	5th Oct	12th Oct	19th Oct	26th Oct	2nd Nov	9th Nov	16th Nov	23rd Nov	30th Nov	7th Dec	14th Dec	21st Dec	28th Dec	4th Jan	11th Jan	18th Jan	25th Jan	1st Feb	8th Feb
Paint Winsor Road		Complete	Complete	Complete	Complete																			
Paint Pound Lane		Complete	Complete	Complete	Complete																			
Paint Newbridge						nr	nr																	
Order Windows & Panels					Complete	Complete																		
Orders Received							Complete	Complete																
Fit Information Signs Winsor Road								Complete	Complete															
Fit Information Signs Pound Lane									Complete	Complete														
Install Information Panels Winsor											Complete	Complete												
Install Information Panels Pound												Complete	Complete											
Install New Windows Winsor Road																Programme on schedule	Programme on schedule							
Install New Windows Pound Lane																		Programme on schedule	Programme on schedule					
Fit New Light Winsor Road																				Programme on schedule				
Fit New Light Pound Lane																					Programme on schedule			
Fit new Light Newbridge																						tba		
Fit Information Panels Newbridge																							tba	tba

Key

Complete
Programme on schedule
Late